Manitoba

Science, Technology, Energy and Mines
Petroleum Branch
360-1395 Ellice Ave, Winnipeg MB R3G 3P2
T 204-945-6577 **F** 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/07 – October 9/07)

DRILLING ACTIVITY	to Oct. 9/07	To Oct. 10/06	2006 Total
Drilling Licences Issued	252	338	444
Licences Cancelled	15	5	8
Vertical Wells Drilled	183	346	431
Horizontal Wells Drilled	44	40	44
Stratigraphic Test Holes Drilled	1	0	1
Wells Drilled - Total	228	386	476
No. of Metres Drilled	270 133	420 393	516 721
Wells Re-entered	4	2	5
Wells Being Drilled	4	5	0
No. of Active Rigs	6	5	0
Wells Licenced but Not Spudded	66	51	68
Wells Completed as Potential Oil Wells	206	370	455
Wells Abandoned Dry	26	18	26
Wells Drilled but Not Completed	0	0	0
Other Completions	0	0	0
New Wells on Production	123	213	457

GEOPHYSICAL ACTIVITY			
Geophysical Programs Licenced	10	3	3
Licences Cancelled	0	0	0
Kilometers Licenced	2007	414	422
Kilometers Run	953	420	815

OIL PRICES (Average)	2007 $/m3 ($/bbl)	2006 $/m3 ($/bbl)
Month of August	486.95 (77.38)	473.86 (75.30)
Month of September	562.53 (89.39)	408.85 (64.97)

OIL PRODUCTION (M3)	2006	2005
Month of December	111 336.1	93 491.8
Cumulative Thru December 31	1 223 043.2	812 927.4

Manitoba
spirited energy

WEEKLY WELL ACTIVITY REPORT

09 October 2007

Lic. No.: 6085

CNRL Pierson Prov. 11-11-2-29 (WPM)
UWI: 100.11-11-002-29W1.00

Status: Licence Cancelled (CAN)
Licence Cancelled: 02-Oct-2007

Lic. No.: 6089

Tundra Sinclair Prov. 8-10-7-28 (WPM)
UWI: 100.08-10-007-28W1.00

Status: Licence Cancelled (CAN)
Licence Cancelled: 09-Oct-2007

Lic. No.: 6092

Tundra Sinclair Prov. 9-11-8-28 (WPM)
UWI: 100.09-11-008-28W1.00

Status: Licence Cancelled (CAN)
Licence Cancelled: 09-Oct-2007

Lic. No.: 6334

Tundra Sinclair 2-25-7-29 (WPM)
UWI: 100.02-25-007-29W1.00

Revision to Report of: 18-Jun-2007
Contractor: Trinidad Drilling Ltd. - **Rig# 9**

Spud Date: 01-Oct-2007
K.B. Elevation: 508.04 m
Finished Drilling: 03-Oct-2007
Total Depth: 996.00 m
Rig Released: 03-Oct-2007
Surface Casing: 177.80 mm @ 139.00 m with 8.5 t
Production Casing: 114.30 mm @ 996.00 m with 6.5 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 03-Oct-2007

Lic. No.: 6342

Tundra Sinclair 15-25-7-29 (WPM)
UWI: 100.15-25-007-29W1.00

Revision to Report of: 18-Jun-2007
Contractor: Trinidad Drilling Ltd. - **Rig# 9**

Spud Date: 07-Oct-2007
K.B. Elevation: 502.95 m
Surface Casing: 177.80 mm @ 140.00 m with 8.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 09-Oct-2007

Lic. No.: 6348

Tundra Pierson HZNTL 8-19-3-28 (WPM)
UWI: 102.08-19-003-28W1.00 – Leg #1
UWI: 102.07-19-003-28W1.02 – Leg #2

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 08-Aug-2007
Field/Pool Code: 7 43B

Lic. No.: 6351

Tundra Sinclair 11-28-7-29 (WPM)
UWI: 100.11-28-007-29W1.00

Finished Drilling: 02-Oct-2007
Total Depth: 1041.00 m
Rig Released: 03-Oct-2007
Production Casing: 114.3 mm @ 1040.50 m with 6.7 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 03-Oct-2007

Lic. No.: 6352

Tundra Sinclair 14-28-7-29 (WPM)
UWI: 100.14-28-007-29W1.00

Spud Date: 03-Oct-2007
K.B. Elevation: 527.72 m
Finished Drilling: 05-Oct-2007
Total Depth: 1049.00 m
Rig Released: 06-Oct-2007
Surface Casing: 177.80 mm @ 140.00 m with 8.5 t
Production Casing: 114.3 mm @ 1049.00 m with 7.0 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 06-Oct-2007

Lic. No.: 6358

Antler River Souris Hartney HZNTL 5-22-6-22 (WPM)
UWI: 102.05-22-006-22W1.00 – Leg #1
UWI: 102.05-22-006-22W1.02 – Leg #2
UWI: 102.05-22-006-22W1.03 – Leg #3

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 17-Aug-2007
Field/Pool Code: 10 53A

Lic. No.: 6383

Kiwi Sinclair 15-33-8-29 (WPM)
UWI: 100.15-33-008-29W1.00

Status: Completing (COMP)
Completing: 02-Oct-2007

Lic. No.: 6385

Tundra Sinclair 2-7-7-28 (WPM)
UWI: 100.02-07-007-28W1.00

Revision to Report of: 20-Aug-2007
Contractor: Big Sky Drilling Ltd. - **Rig# 8**

Spud Date: 03-Oct-2007
K.B. Elevation: 495.30 m
Finished Drilling: 05-Oct-2007
Total Depth: 1018.00 m
Rig Released: 06-Oct-2007
Surface Casing: 177.80 mm @ 137.00 m with 6.6 t
Production Casing: 114.30 mm @ 1018.00 m with 6.2 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 06-Oct-2007

Lic. No.: 6387

Tundra Sinclair 6-7-7-28 (WPM)
UWI: 100.06-07-007-28W1.00

Revision to Report of: 20-Aug-2007
Contractor: Big Sky Drilling Ltd. - **Rig# 8**

Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 09-Oct-2007

Lic. No.: 6396

Tundra Sinclair 10-28-7-29 (WPM)
UWI: 100.10-28-007-29W1.00

Spud Date: 07-Oct-2007
K.B. Elevation: 527.20 m
Surface Casing: 177.80 mm @ 139.50 m with 8.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 09-Oct-2007

Lic. No.: 6405

EOG Waskada Prov. HZNTL 3-16-1-24 (WPM)
UWI: 100.03-16-001-24W1.00

Revision to Report of: 04-Sep-2007
Contractor: **Precision Drilling (1987) Ltd. - Rig# 246**

Spud Date: 02-Oct-2007
K.B. Elevation: 500.00 m
Finished Drilling: 08-Oct-2007
Total Depth: 1651.00 m
Rig Released: 09-Oct-2007
Surface Casing: 244.50 mm @ 159.00 m with 9.0 t
Intermediate Casing: 177.80 mm @ 1048.00 m with 27.0 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 09-Oct-2007

Lic. No.: 6406

EOG Waskada Prov. HZNTL 1-28-1-25 (WPM)
UWI: 102.01-28-001-25W1.00

Status: Completing (COMP)
Completing: 07-Oct-2007

Lic. No.: 6421

Tundra Virden Prov. HZNTL 2-29-10-26 (WPM)
UWI: 100.02-29-010-26W1.00

Finished Drilling: 04-Oct-2007
Total Depth: 1641.00 m
Rig Released: 04-Oct-2007
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 04-Oct-2007

Lic. No.: 6423

Tundra Sinclair 7-19-8-29 (WPM)
UWI: 100.07-19-008-29W1.00

Status: Completing (COMP)
Completing: 09-Oct-2007

Lic. No.: 6426

New Midland Waskada HZNTL 16-28-1-24 (WPM)
UWI: 100.16-28-001-24W1.00

Status: Completing (COMP)
Completing: 27-Sep-2007

Lic. No.: 6427

Tundra Sinclair 8-17-7-28 (WPM)
UWI: 100.08-17-007-28W1.00

Status: Completing (COMP)
Completing: 05-Oct-2007

Lic. No.: 6428

Waskada Unit No. 18 HZNTL 15-21-1-25 (WPM)
UWI: 102.15-21-001-25W1.00

Revision to Report of: 24-Sep-2007
Contractor: **Precision Drilling (1987) Ltd. - Rig# 246**

Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 09-Oct-2007

Lic. No.: 6431

EOG Waskada HZNTL 15-4-1-24 (WPM)
UWI: 102.15-04-001-24W1.00

Finished Drilling: 30-Sep-2007
Total Depth: 1807.00 m
Rig Released: 02-Oct-2007
Intermediate Casing: 139.70 mm @ 1621.00 m with 52.0 t
Status: Completing (COMP)
Completing: 03-Oct-2007

Lic. No.: 6432

Routledge Unit No. 1 HZNTL 16-21-9-25 (WPM)
UWI: 102.09-21-009-25W1.02 - Leg #2

Finished Drilling: 05-Oct-2007
Total Depth: 1779.00 m
Rig Released: 06-Oct-2007

UWI: 102.16-21-009-25W1.00 - Leg #1
UWI: 102.09-21-009-25W1.02 - Leg #2

Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 06-Oct-2007

Lic. No.: 6434

Fox Oil Daly 11-23-9-29 (WPM)
UWI: 100.11-23-009-29W1.00

Status: Completing (COMP)
Completing: 03-Oct-2007

Lic. No.: 6440

Tundra et al Sinclair 13-9-7-28 (WPM)
UWI: 100.13-09-007-28W1.00

Finished Drilling: 02-Oct-2007
Total Depth: 984.00 m
Rig Released: 03-Oct-2007
Production Casing: Run
Status: Completing (COMP)
Completing: 06-Oct-2007

Lic. No.: 6445

Routledge Unit No. 1 HZNTL 7-22-9-25 (WPM)
UWI: 102.07-22-009-25W1.00 - Leg #1

Spud Date: 07-Oct-2007
K.B. Elevation: 438.94 m
Status: Drilling Ahead (DR)
Drilling Ahead: 09-Oct-2007

Lic. No.: 6447

Tundra et al Sinclair 15-30-7-28 (WPM)
UWI: 100.15-30-007-28W1.00

Spud Date: 04-Oct-2007
K.B. Elevation: 493.91 m
Finished Drilling: 06-Oct-2007
Total Depth: 980.00 m
Rig Released: 06-Oct-2007
Surface Casing: 177.80 mm @ 139.00 m with 8.5 t
Production Casing: 114.3 mm @ 980.00 m with 6.5 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 06-Oct-2007

Lic. No.: 6451

Tundra Sinclair 16-31-8-29 (WPM)
UWI: 100.16-31-008-29W1.00

Licence Issued: 02-Oct-2007
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 14
Co-ords: 200.00 m (S) of (N) boundary of Sec. 31
201.39 m (W) of (E) boundary of Sec. 31
Grd Elev: 540.73 m
Proj. TD: 994.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6452

Tundra Regent HZNTL 7-26-4-22 (WPM)
UWI: 100.07-26-004-22W1.00 - Leg 1
UWI: 100.10-26-004-22W1.02 - Leg 2

Licence Issued: 03-Oct-2007
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 5
Surf. Location: 16D-27-4-22 (WPM)
Co-ords: 148.76 m (S) of (N) boundary of Sec. 27
50.00 m (W) of (E) boundary of Sec. 27
Grd Elev: 500.46 m
Proj. TD - Leg 1: 1,899.00 m (Mississippian)
Proj. TD - Leg 2: 1,933.00 m (Mississippian)
Area: Regent
Classification: DEVELOPMENT (Well)
Spud Date: 05-Oct-2007
K.B. Elevation: 504.61 m
Surface Casing: 244.50 mm @ 132.50 m with 17.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 09-Oct-2007

Lic. No.: 6453

Tundra et al Sinclair 3-8-7-28 (WPM)
UWI: 100.03-08-007-28W1.00

Licence Issued: 05-Oct-2007
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 9
Co-ords: 201.47 m (N) of (S) boundary of Sec. 8
603.87 m (E) of (W) boundary of Sec. 8
Grd Elev: 491.78 m
Proj. TD: 1,001.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6454

Tundra et al Sinclair 4-8-7-28 (WPM)
UWI: 100.04-08-007-28W1.00

Licence Issued: 05-Oct-2007
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 9
Co-ords: 201.41 m (N) of (S) boundary of Sec. 8
201.29 m (E) of (W) boundary of Sec. 8
Grd Elev: 495.44 m
Proj. TD: 1,005.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6455

Tundra et al Sinclair 6-8-7-28 (WPM)
UWI: 100.06-08-007-28W1.00

Licence Issued: 05-Oct-2007
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 9
Co-ords: 604.41 m (N) of (S) boundary of Sec. 8
604.01 m (E) of (W) boundary of Sec. 8
Grd Elev: 491.27 m
Proj. TD: 997.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6456

Tundra et al Sinclair 11-8-7-28 (WPM)
UWI: 100.11-08-007-28W1.00

Licence Issued: 05-Oct-2007
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 9
Co-ords: 653.65 m (S) of (N) boundary of Sec. 8
554.14 m (E) of (W) boundary of Sec. 8
Grd Elev: 488.13 m
Proj. TD: 991.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6457

Tundra et al Sinclair 12-8-7-28 (WPM)
UWI: 100.12-08-007-28W1.00

Licence Issued: 05-Oct-2007
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 9
Co-ords: 578.86 m (S) of (N) boundary of Sec. 8
201.38 m (E) of (W) boundary of Sec. 8
Grd Elev: 491.49 m
Proj. TD: 996.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6458

Tundra et al Sinclair 14-8-7-28 (WPM)
UWI: 100.14-08-007-28W1.00

Licence Issued: 05-Oct-2007
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 9
Co-ords: 231.22 m (S) of (N) boundary of Sec. 8
619.27 m (E) of (W) boundary of Sec. 8
Grd Elev: 485.30 m
Proj. TD: 985.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6459

Tundra Underhill HZNTL 14-12-5-22 (WPM)
UWI: 100.14-12-005-22W1.00 - Leg 1
UWI: 102.03-13-005-22W1.02 - Leg 2

Licence Issued: 05-Oct-2007
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 5
Surf. Location: 9A-12-5-22 (WPM)
Co-ords: 706.46 m (S) of (N) boundary of Sec. 12
200.64 m (W) of (E) boundary of Sec. 12
Grd Elev: 496.08 m
Proj. TD - Leg 1: 1,722.00 m (Mississippian)
Proj. TD - Leg 2: 1,710.00 m (Mississippian)
Area: Underhill
Classification: DEVELOPMENT (Confidential)
Status: Location (LOC)

CERTIFICATES OF ABANDONMENT ISSUED

Lic. No.	Well Name and Location	Date Issued
3187	Waskada Unit No. 5 Prov. 9-2-2-26 (WPM)	05-Oct-2007
3792	EOG Mountainside 15-17-2-21 (WPM)	05-Oct-2007
3798	Waskada Unit No. 3 4-36-1-26 (WPM)	05-Oct-2007
4185	EOG et al Waskada 6-14-2-25 (WPM)	05-Oct-2007
4871	EOG Whitewater 12-32-2-21 (WPM)	05-Oct-2007
4879	EOG Whitewater 15-8-3-21 (WPM)	05-Oct-2007